

(Rs. in lakh)

S.N	Name of Project	Year of Sanction	Approved Estimated amount	Executing Agency	90% of Sanctioned amount	Total Funds released upto 12.3.2009	Year wise break of fund released.	Utilization Certificate received	Unspent Balance	Remark
<b>ASSAM</b>										
1	Integrated Development of Guwahati Municipal Corporation Roads/ Bylanes, Assam Ph-I	2002-03	2426.54	NBCC	2426.54	2426.54	1213.27 (2.8.02) 926.71 (9.2.04) 286.56(10.12.04)	2338.28	88.26	Project Completed(Final UC still awaited)
2	Storm Water Disposal Scheme for Noonmati Area of Guwahati, Assam	2002-03	2468.59	NBCC	2468.59	2309.95	1234.30 (29.11.02) 617.15 (18.8.05), 308.50 (29.12.05) 150.00(31.03.06)	2309.95	0	Project Completed
3	Construction of Storm water Drainage System, Silapathar Town, Assam.	2003-04	2240.84	NBCC	2240.84	715.22	715.21(19.1.04)	204.92	510.3	13% of work completed
4	Construction Strom water Drainage Scheme for Jorhat Master Plan Area, Assam	2004-05	1519.36	State Govt.	1367.42	1367.42	683.71(21.12.04) 500.00 (17.08.06) 183.71 (19.02.08)	1367.42	0	
5	Construction of Nazira Business Centre (Market Complex) Nazira, Assam	2004-05	334.63	State Govt.	301.17	301.17	150.58 (12.01.05) 150.59 (28.08.08)	150.58	150.59	
6	Golaghat Master Plan Area Storm Water Drainage Scheme Phase-I, Assam. (excuting agency State Govt.)	2004-05	718.56	State Govt.	646.7	213.41	175.00 (08.03.06) 38.41 (16.06.05)		213.41	
7	Construction of Bus Terminus at Na-pukhuri PO and PS Tinsukia, Assam (excuting agency	2004-05	220.99	State Govt.	198.89	198.89	100.00 (23.03.05) 98.89 (08.02.07)	100	98.89	Project Completed(Final UC still awaited)
8	Improvement of Lanes & Bylanes of Guwahati – Ph.II (Part.1), Assam.	2005-06	2416.45	NBCC	2416.45	2237.45	805.48 (26.8.05) 674.29 (6.07.06) 568.26(23.02.06) 189.42(31.03.08)	2237.45	0	100% work completed. On request of State Govt. works for 30 more roads is going on
9	Construction of Truck Terminus at Tinsukia, Assam.(Ex. Agency State Govt.)	2005-06	229.21	State Govt.	206.29	137.52	68.76 (17.10.05) 68.76 (10.03.08)	68.76	68.76	

10	Construction of Multi-utility Building at Sonari, Assam. (Executing agency State Govt.)	2005-06	496.00	State Govt.	446.40	223.2	223.20 (13.03.06)		223.2	
11	Drainage System for Dhemaji Town, Assam (Executing agency State Govt.)	2006-07	1217.00	State Govt.	1095.3	365.1	365.10 (16.10.06)		365.1	
12	Improvement of Roads in Moran, Assam(Ex.Agency State Govt.)	2006-07	238.86	State Govt.	214.97	71.66	71.66 (09.11.06)		71.66	
13	Construction of Business Centre at Dokmoka, Assam (Ex.Agency State Govt.)	2006-07	461.00	State Govt.	414.90	276.6	138.30 (09.11.06) 138.30 (08.03.08)	138.3	138.3	
14	Silchar Storm Water Drainage Project (Ph-I), Assam (Ex.NBCC)	2006-07	1700.70	NBCC	1700.70	425.18	425.18(19.01.07)		425.18	24% of work completed
15	Construction of Truck Terminus at Jorhat, Assam (Ex.Agency State Govt.)	2006-07	1016.67	State Govt.	915.00	305	305.00 (27.12.06)		305	
16	Tinsukia Master Plan Area Storm Water Drainage Scheme Ph-I, Assam (Ex.Agency State Govt.)	2006-07	1391.11	State Govt.	1252.00	417	417.00 (08.01.07)		417	
17	Construction of Business Centre at Diphu, Assam, (State Govt.)	2006-07	472.24	State Govt.	425.02	141.67	141.67 (28.03.07)		141.67	
18	Construction of Business Centre at Dhing, Assam, (State Govt.)	2006-07	494.86	State Govt.	445.37	148.46	148.46 (28.23.07)		148.46	
19	Commercial Complex at Lakhipur (Caachar Dist)	2007-08	455.13	State Govt	409.62	136.53	136.53 (29.03.08)		136.53	
20	Commercial Complex at North Lakhimpur	2007-08	354.74	State Govt	319.27	106.42	106.42 (29.03.08)		106.42	
21	Commercial Complex at Kokrajhar.	2007-08	462.91	State Govt	416.62	138.87	138.87 (29.03.08)		138.87	
22	Commercial Complex at Hailakandi	2007-08	435.90	State Govt	392.31	130.77	130.77 (29.03.08)		130.77	
23	Commercial Complex at Dibrugarh	2007-08	460.26	State Govt	414.23	138.07	138.07 (29.03.08)		138.07	

