

## STATUS OF MANIPUR

(Rs. in lakh)

S.No	Name of Project	Year of Sanction	Approved Estimated amount	Executing Agency	90% of Sanctioned amount	Funds released upto 12.3.2009	Year wise break of fund released.	Utilization Certificate received	Unspent Balance	Remark
	<b>Manipur</b>									
1	Construction of Storm Water drain within Imphal Municipal Area and in Jiribam, Katching, Thoubal, Nambol, Noirang, Bishnupur and Ningthoukhong Municipal areas Manipur	2001-02	604.30	State Govt.	543.87	543.87	250.96 (28.03.02)	250.96	292.91	project completed
2	Construction of 155 Two Seater Pay & Use Toilets in Urban Areas of Manipur (Imphal, Thoubal, Mayang, Yairpook, Lilong, Kakching, Sekmal & Andro) Manipur	2001-02	29.24	State Govt.	26.32	23.69	23.69 (28.03.02)	21.81	1.88	project completed
3	Improvement of THOUBAL Water Supply Scheme, Manipur	2002-03	101.09	State Govt.	90.98	90.98	45.49 (12.08.02) 45.49 (13.08.08)	45.49	45.49	project completed
4	KAKCHING Water Supply Scheme, Manipur	2002-03	120.69	State Govt.	108.62	108.31	54.31 (12.08.02) 47.00 (06.01.04) 7.31 (13.08.08)	71.78	36.53	project completed
5	Improvement of existing distribution system in selected areas of Imphal city, Manipur	2002-03	71.11	State Govt.	64.00	63.4	32.00 (12.08.02) 31.40 (06.01.04)	32	31.4	project completed
6	Proposal for improvement of Nighthem Pukhri Water Supply Scheme, Manipur	2002-03	93.28	State Govt.	83.95	83.95	41.97 (12.08.02) 41.97 (31.08.08)	41.97	41.98	project completed
7	Upgradation of old treatment plant at Chinga, Manipur	2002-03	86.56	State Govt.	77.90	77.9	38.95 (12.08.02) 38.95 (13.08.08)	31.12	46.78	project completed

8	Solid Waste Disposal Project at five towns in Manipur State, Manipur	2002-03	431.96	State Govt.	388.76	388.76	194.38 (12.08.02) 194.38 (19.12.08)	194.38	194.38	project completed
9	Scheme for Construction of Flyover near Maharani Bridge, Imphal	2002-03	2492.95	NBCC	2492.95	2375.24	29.11.02(1246.47) 11.3.05 (900.00) 228.77(16.10.08)	1785.41	589.83	project completed
10	Construction of 100 Bedded Hospital at Thoubal, Manipur.	2003-04	2479.58	NBCC	2479.58	2362.56	1239.79(17.12.03) 495.92(4.01.08) 626.85(8.10..08)	2177.31	185.25	project completed
11	Construction of Retaining Wall/Embankment on Southern Bank of Thoubal River at Market Complex, Thoubal, Manipur	2003-04	290.43	NBCC	290.43	145.22	145.22 (29.01.04)	1	144.22	1% of work completed
12	Construction of Shopping Complex Block "A" at Thoubal, Manipur.	2004-05	2214.9	State Govt.	2214.9	1107.45	1107.45(16.12.04)		1107.45	Project transferred to State Govt.
13	Construction of Shopping Complex Block "B" at Thoubal, Manipur.	2004-05	1217.62	State Govt.	1217.62	609.81	608.81 (16.12.04)		609.81	Project transferred to State Govt.
14	Construction of Community Toilets Complex in Imphal, Manipur,	2004-05	176.75	State Govt.	176.75	88.38	88.38 (28.02.05)		88.38	Project transferred to State Govt.
15	Installation of LED based traffic signal in Imphal, Manipur	2004-05	193.75	State Govt.	193.75	96.88	96.88 (28.02.05)		96.88	Project transferred to State Govt.
16	City Convention Centre, Imphal, Manipur.	2005-06	2092.08	State Govt.	1882.87	620.02	05.00 (02.12.05) 615.02 (14.05.08)		620.02	Project transferred to State Govt.
17	Development of Urban Infrastructure of Lamding, Manipur.	2006-07	217.62	State Govt.	195.86	130.58	65.29 (17.11.06) 65.29 (11.01.08)	65.29	65.29	
18	Development of Urban Infrastructure of Lamding, Manipur.	2006-07	415.26	State Govt.	373.73	249.16		124.58	124.58	
			<b>13329.16</b>		<b>12902.84</b>	<b>9166.16</b>		<b>4843.1</b>	<b>4323.06</b>	