

## Project Sanctioned

Rs.( in lakhs )

S.No.	Name of Town	District	Population (1991 Census)	Sanctioned Date Mon./Yr.	Project Cost	Per Capita Cost (In Rs.)	Central share	Funds Released		Expenditure up to March,09
								By G.O.I.	By State	
1	2	3	4	5	6	7	8	9	10	11
1	Itanagar #	Itanagar	17320	March,97	1450.00	8371.82	725.00	83.29	188.10	1450.00
2	Nharlagun *	Itanagar	16968	March,97	1017.00	5993.64	508.50	(1996-97)	Nil	Nil
3	Hapoli (Ziro) **	Lower Subansiri	8419	Feb.,2004	496.62	5898.80	248.31	21.16 (1997-98) 149.08 (1999-2000) 50.00 (2000-2001) 124.16 (2003-2004) 113.27 (2004-2005) 0.00 (2005-2006) 10.88 (2006-2007)	304.00	738.06
			42707		2963.62		1481.81	551.84	492.10	2188.06

# - Scheme completed. Rs. 958.37 lakhs have been contributed from NLCPR.

\* - The State Govt. has been requested to keep in abeyance the Naharlagun W/S scheme which was approved under AUWSP in 3/97. Modified DPR approved under NLCPR.

\*\* - Scheme partially commissioned.