

State: JAMMU & KASHMIR

AUWSP

Status - 30.06.2010

Projects Sanctioned

(Rs. lakhs)

S.No.	Name of Town	District	Population (1981 Census)	Sanctioned Date Mon./Yr.	Project Cost	Per Capita Cost (in Rs.)	Central share	Funds Released		Expenditure upto Sept.,2007
								By G.O.I.	By State	
1	2	3	4	5	6	7	8	9	10	11
1	Qazigund *	Anantnag	2583	March ,95 #	41.40	1602.79	20.70	5.32		42.52
2	Billawar *	Kathua	4721	Feb.,96	107.22 @@	2271.13	53.61	(1993-94)	2653.31	107.22
3	Bijbehara	Anantnag	15107	March ,97	312.51	2068.64	156.26	20.00	(Cumulative)	435.37
4	Samba *	Jammu	11817	July,99	305.70	2586.95	152.85	(1994-95)		305.70
5	Katra *	Udhampur	4573	March,2004	867.80	18976.60	433.90	28.45		867.80
6	Kulgam	Anantnag	8202	December,2004	613.30	7477.44	306.65	(1995-96)		529.72
7	Kupwara	Kupwara	3072	December,2004	733.24	23868.49	366.62	10.20		637.45
8	Thana Mandi	Rajouri	2614	December,2004	177.91	6806.04	88.96	(1996-97)		177.89
9	Ganderbal	Srinagar	9143	December,2004	394.84	4318.50	197.42	41.61		307.46
10	Achabal	Anantnag	3649	January, 2005	390.86	10711.43	195.43	(1997-98)		245.39
11	Akhnoor *	Jammu	6721	January, 2005	281.60	4189.85	140.80	20.75		281.60
12	Lakhanpur *	Kathua	1162	January, 2005	147.64	12705.68	73.82	(1998-99)		147.64
13	Nagari Parole	Kathua	5397	January, 2005	255.10	4726.70	127.55	183.90		175.66
14	Nowshera	Rajauri	2843	January, 2005	346.50	12187.83	173.25	(1999-2000)		293.25
15	Poonch *	Poonch	14171	January, 2005	585.96	4134.92	292.98	290.14		570.30
								(2003-2004)		
								1198.68		
								(2004-2005)		
								876.90		
								(2005-2006)		
								95.06		
								(2007-2008)		
	Total		95775		5561.58		2780.79	2771.01	2653.31	5124.97

* - Scheme completed & commissioned
@@ - Revised cost.