

State: KERALA

AUWSP

Status - 30.06.2010

Projects Sanctioned

Rs. (in lakhs)

S.No.	Name of Town	District	Population (1991 Census)	Sanctioned Date Mon./Yr.	Project Cost	Per Capita Cost (In Rs.)	Central share	Funds Released		Expenditure up to June, 09
								By G.O.I.	By State	
1	2	3	4	5	6	7	8	9	10	11
1	Paniyannur *	Kannur	19313	March,95	233.72	1210.17	116.86	28.21		465.71
2	Pudukkad	Thrissur	11752	August,96	137.10	1166.61	68.55	(1993-94)	2236.25	169.59
3	Koraty *	Thrissur	16603	October,97	342.00	2059.87	171.00	37.62	(Cumulative)	426.02
4	Marathakkara **	Thrissur	12327	Feb.,2001	510.70	1956.00	255.35	(1994-95)		203.17
5	Chevoor **	Thrissur	13756	Feb.,2001				25.00		195.65
6	Kolazhi **	Thrissur	7159	November,2002	158.35	2211.90	79.18	(1995-96)		208.03
7	Kottur	Thrissur	9631	November,2002	212.76	2209.12	106.38	48.00		212.32
8	Pottore **	Thrissur	5721	November,2002	123.71	2162.38	61.86	(1996-97)		215.74
9	Manjeshwaram **	Kasargod	7882	March,2003	206.78	2623.45	103.39	64.39		236.27
10	Chellakara	Thrissur	7971	March,2003	371.24	4657.38	185.62	(1997-98)		438.99
11	Pattiam	Kannur	19073	November,2004	779.05	4084.57	389.53	85.50		414.35
12	Kottayam	Kannur	16524	November,2004	484.85	2934.22	242.43	(1998-99)		384.99
13	Vedakkekara	Ernakulam	18975	December,04	294.23	1550.62	147.12	67.69		318.99
								(1999-2000)		
								127.68		
								(2000-2001)		
								127.67		
								(2001-2002)		
								268.21		
								(2002-2003)		
								268.21		
								(2003-2004)		
								231.55		
								(2004-2005)		
								0.00		
								(2005-06)		
								315.98		
								(2006-07)		
Total			166687		3854.49		1927.25	1695.71	2236.25	3889.82

* - Scheme completed.

** - Partially commissioned.

